


MERCER ISLAND SCHOOL DISTRICT 2017 Levy Projects Update

Work Planned for Summer 2017

Stadium Field Replacement at MIHS: The synthetic turf and infill system has reached the end of its life. Replacement is planned for this summer and will include the addition of a pad to help ensure long-term G-Max testing, new turf, and cork infill.



Fire Alarm Replacement at IMS 100/200/300 buildings: This work has been planned for some time but was delayed due to construction of the new building. The planned work will replace the ancient Simplex Grinnell system that cannot be made to function with the new building fire alarm systems. When complete, the system in the new building will control all fire alarm functions throughout the campus and the systems will be fully integrated.

Fire Alarm Replacement at Island Park and Lakeridge Elementary School: These two schools also have an old Simplex Grinnell systems that are on their last legs. Work will consist of complete replacement of the devices and control panel.



Portable Relocation at Island Park Elementary: The two 20-year old double portables that sit just west of the main building will be demolished. The two relatively new double portable buildings that sit north of the main buildings will be relocated to where the older portables were demolished.




Various locations for siting the relocated portables have been explored with the school and this location is by far favored. It keeps the classrooms close to the main building and will provide easy access to shared commons spaces, restrooms, and provides sense of security. Work also includes restoring the playfield once the buildings and foundations have been removed.



Bus Lot Renovation: This work will include widening the drive into the lot, realigning the asphalt walk, re-striping, and the creation of the pads for the visitor's bleachers at the MIHS Stadium. Fencing and some electrical modifications will also be done as a part of the work.



SE 42nd Street Asphalt Path: This new asphalt path will stretch from the crosswalk at 88th Avenue SE to the corner at 90th Avenue SE. The work is being done in partnership with the City of Mercer Island. The City is moving fire hydrants, some trees, and working with neighbors whose frontage may be affected. The District will design and administer the construction improvements.



Front Office Safety Improvements at Lakeridge, Island Park, and West Mercer Elementary Schools: The front office staff layout at the schools is being reviewed to maximize supervision and control of visitor entry into the buildings. Work will likely involve modifications to built-in cabinets and furniture.



Projects in Development 2017

Roof Replacement at MIHS: Staff will be working with Wetherholt & Associates to develop specifications for the project. Although the roof is at or nearing the end of its life, no significant leaks or issues have been found. Given the current market conditions and other work planned for the summer of 2017, it may make sense to hold this work for the summer of 2018.

Tennis Court Resurfacing at MIHS: The tennis courts are in need of resurfacing. Staff is working with DA Hogan's office and may undertake the project this summer but will hold for spring to review the conditions before making a final determination.

Track Replacement at IMS: The track at IMS is in need of replacement. However, the work will also entail modifications to the natural grass area that sits between the track and the synthetic playfield to provide for proper drainage. The City of Mercer Island is planning for a turf replacement project in the summer of 2018, and the District is considering doing all the work at one time and is in discussions with the City on logistics.



Addition of two new double portables (4-classrooms) at Northwood Elementary: During the construction of Northwood, a pad was prepared for future portables. Staff is awaiting direction from the Superintendent regarding when/if portables are to be located on site.



Mary Wayte Pool Renovation: Planning and design to start in early 2017. Work to be accomplished, in order of priority, includes replacement of the mechanical and electrical systems, site drainage, envelope improvements such as roof, windows, weatherproofing, and then work on the interior areas and finishes. The mechanical system replacement will mean cutting into the liner of the pool to replace drain and supply piping and will necessitate a full liner replacement.

